### Mississippi River Long Distance Sediment Pipeline (BA-43) and Bayou Dupont Marsh and Ridge Creation (BA-48) and Other Marsh Creation Projects in the BTNEP





**Management Conference** 

May 8, 2014




### **Coastal Restoration- January 2008 through FY 15**

	Constructed		Under Construction		Anticipated to be bid for construction in FY14			Anticipated to be bid for construction in FY15		TOTALS
	#	Total Cost	#	Total Cost	#	Total Cost	#	Total Cost	#	Total Cost
Barrier Island/Headland Restoration	7	\$477,786,741	. 3	\$177,319,064	1	\$147,063,587	2	\$214,269,971	13	\$1,016,439,363
Marsh Creation	9	\$156,461,322	8	\$227,986,592	2	\$17,538,649	7	\$118,548,958	26	\$520,535,521
Shoreline Protection	13	\$247,622,006	5	\$77,810,707	1	\$26,351,988	1	\$11,305,616	20	\$363,090,317
Hydrologic Restoration	6	\$66,824,678	2	\$5,500,000	1	\$4,500,000	4	\$20,657,459	13	\$97,482,137
Diversions	1	\$20,000,000	0	\$0	0	\$0	1	\$20,000,000	2	\$40,000,000
Oyster Barrier Reefs	1	\$1,510,433	0	\$0	0	\$0	1	\$26,500,000	2	\$28,010,433
	37	\$970,205,181	18	\$488,616,363	5	\$195,454,224	16	\$411,282,004	76	\$2,065,557,772

#### **Structural Protection and Infrastructure - January 2008 through FY 15**

	Co	onstructed Total Cost	Under Construction  Total Cost		Anticipated to be bid for construction in FY14		Anticipated to be bid for construction in FY15		TOTALS  Total Cost	
Greater New Orleans Hurrricane Protection System		\$4,984,256,580		\$3,748,755,700	) TE	3D		:TBD		\$8,733,012,280
Other Protection Projects	4	\$1,082,944,536	8	\$797,949,744	13:	\$460,698,857	6	\$46,500,000	21	\$2,388,093,137
Infrastructure Projects	9	\$58,141,779	1	\$3,194,355	4	\$17,550,218	1	\$4,890,000	15	\$83,776,352
	13	\$6,125,342,895	9	\$4,549,899,799	7:	\$478,249,075	7	\$51,390,000	36	\$11,204,881,769

### Recent and Future Barrier Island Projects



### **Past Construction**











Total Project Budget
Acres Benefited
Linear Feet/
Construction Completion Date
Funding Programs

\$150 million 616 dune/877 marsh 31,900 lf/6miles

August 2013 committed to our coast CWPPRA/Berm to













### Barataria Basin Land Bridge (BA-27) CU 1-6



Total Project Budget

Linear Feet

Construction Completion Date Funding Program

July 2009 CWPPRA/NRCS

\$40.8 million

94,468 If








Total Project Budget
Marsh Created/Nourished
Construction Completion Date
Funding Programs

\$36.3 million 2,789 acres March 2010 CWPPRA /USFWS CIAP (\$18M) Surplus (\$2.4M) North Lake Mechant Landbridge Restoration (TE-44)





North Lake Mechant Landbridge Restoration Project CU-2: Phase II Project Features

0 1,950 3,900 7,800 11,700 15,600

Total Project Budget

Marsh Creation

Construction Completion Date Funding Program



\$32.3 million 901 acres February 2010 mitte

February 2010 mitted to our coast CWPPRA/USFWS

# Whiskey Island Back Barrier Marsh Creation (TE-50)





Total Project Budget
Marsh Creation
Construction Completion Date
Funding Program

\$25.1 million 319 acres November 2009

November (2009) itted to our coast CWPPRA/EPA

# West Belle Pass Barrier Headland Restoration (TE-52)





**Total Project Budget** 

**Marsh Creation** 

Construction Completion Date

Funding Program

\$33.9 million

333 acres

October 2012nmitted to our coast

CWPPRA/NMFS




### **Under Construction**





### Caminada Headland Beach and Dune Restoration (BA-45)





Total Project Budget Linear Feet Status

**Funding Programs** 


\$70 million
31,000 (303 acres)

Construction - Weeks Marinemitted to our coast

Construction - Weeks Marine CIAP/State Surplus








# Lost Lake Marsh Creation and Hydrologic Restoration (TE-72)







Total Project Budget

Marsh Created

Status

Funding Programs

\$500,000 468

Funded for Constructionommitted to our coast CWPPRA/USFWS

# Lake Hermitage Marsh Creation (BA-42) and West Pointe a la Hache Marsh Creation (BA-47)




coast

LEGEND

PREVIOUSLY PERMITTED FILL AREA

ADDITIONAL FILL AREA




AND NOVEMBER 2005.


SEE SHEETS 4D-1 THROUGH 4D-4 FOR ADDITIONAL


4000'













### General Extent of LDSP and other Projects







### **Project Information**

# CPRA Coastal Protection and

#### **Bayou Dupont Marsh and Ridge Creation (BA-48)**

- Create 196 Acres of Marsh
- Nourish 93 Acres of Marsh
- Create 20 Acres (11,000 lf) of Ridge

### Mississippi River Long Distance Sediment Pipeline (BA-43)

Create 338 Acres of Marsh



### **Status**

- Weeks Marine Inc. is the Contractor
- Construction cost is \$ 79 Million.
- Currently mobilizing and constructing access channel and ridge and containment for Bayou Dupont Project.
- Dredging in the Mississippi River to begin September 2014
- Anticipated completion December 2015














### **Future Construction**





Caminada Headland Beach and Dune Restoration INCR2 (BA-143)




Linear Feet/acres
Status
Funding Programs

39,000/489 acres Going out for bid NFWF

committed to our coast

### **Shell Island West (BA-111)**





Marsh Creation Status **Funding Program** 


311 acres

Engineering and Design **NRDA** 



# Cheniere Ronquille Barrier Island Restoration (BA-76)









### NRDA Caillou Lake Headlands (TE-100)






### **Bayou Dupont Sediment Delivery 3**



(PPI 22 Candidate)



# East Timbalier Island Restoration (TE-118)






Total Project Budget
Marsh Creation
Status
Funding Programs

TBD TBD

Engineering and Designmmitted to our coast NFWF

### **Madison Bay Marsh Creation and Terracing (TE-51)**



Restoration Authority of Louisiana

Marsh Create/Nourish Status


**Funding Programs** 

470 acres

Engineering and Design itted to our coast **CWPPRA/NMFS** 

### **Terrebonne Bay Marsh Creation -Nourishment Project (TE-83)**






Marsh Create/Nourish Status **Funding Programs** 

Engineering and Designmmitted to our coast CWPPRA/USFWS

**Island Road Marsh Creation & Nourishment (TE-117)** 





Marsh Created

Status

**Funding Programs** 

383 acres

**Engineering and Design** CWPPRA/NMFS

committed to our coast


# Caminada Headlands Back Barrier Marsh Creation (BA-171)





Marsh Create/Nourish Status
Funding Programs

430 acres
Engineering and Design tted to our coast
CWPPRA/EPA







committed to our coast